

ORNL-3100

Contract No. W-7405-eng-26

CHEMICAL TECHNOLOGY DIVISION

Pilot Plant Section

DECONTAMINATION OF CELLS 6 AND 7, BUILDING 3019,  
FOLLOWING PLUTONIUM-RELEASE INCIDENT

J. R. Parrott

DATE ISSUED

AUG 25 1961

OAK RIDGE NATIONAL LABORATORY  
Oak Ridge, Tennessee  
Operated by  
UNION CARBIDE CORPORATION  
for the  
U. S. ATOMIC ENERGY COMMISSION

# ABSTRACT

As a result of the evaporation explosion in the Radiochemical Processing Pilot Plant on Nov. 20, 1959, two cells were contaminated with plutonium to a transferable level of  $10^8$  d/m/100 sq cm. The area involved measures 40 by 20 by 27 ft high with a total surface area, including equipment, of 10,000 sq ft. The cells were decontaminated by a factor of 1000 in five months by removing loose equipment, debris, and shielding blocks and flushing with 430,600 liters of various decontaminating reagents. The remaining contamination ( $10^4$ - $10^5$  d/m/100 sq cm) was fixed to the surface with three coats of paint. The general beta-gamma radiation background was decreased from 2000 to 30 mr/hr and the long-lived alpha contamination in the air was reduced from  $2 \times 10^{-10}$  to  $8 \times 10^{-13}$   $\mu$ c/cc. Approximately 141 g of plutonium was flushed from the cell surfaces.

The total direct effort expended was 3000 man-hr including 250 entries into the cell, 175 of which were made in plastic air suits. There were no overexposures from beta-gamma radiation and no detectable increase in the body burden of plutonium of any individual involved.

CONTENTS

	<u>Page</u>
1.0 Introduction	4
2.0 Description of Facility	4
3.0 The "Greenhouse"	8
4.0 Initial Decontamination	11
5.0 Debris, Block, and Equipment Removal	12
6.0 Final Cell Flushing and Painting	19
7.0 Personnel Protection	33
8.0 Conclusions and Recommendations	39
9.0 Appendix	42
9.1 Final Smears and Probes in Cells 6 and 7, Bldg. 3019	42
9.2 Cells 6 and 7 Survey Results During Decontamination	49